

**NM Legislature Funding Project List and Progress  
(HB #2)**

<b>Equipment</b>	<b>Location</b>	<b>Status</b>	<b>Approximate Costs</b>	<b>Completion Projection</b>
Bar Screen Channel to Dumpster	Sunland Park WWTF	Completed	\$30,587.00	Completed and installed in mid-October
Grit Pumps (2)	Sunland Park WWTF	Pumps Ordered	\$68,400.00	Pumps scheduled to be delivered in October
Grit Cyclone, Auger and Stand	Sunland Park WWTF	Purchase Order was submitted to Contractor	\$482,594.26	Will take approximately 14 to 18 weeks for delivery once submittals from Ovivo are approved.
Grit Pump Plumbing/Building rehab of Building				
Kaeser Blower Rehab	North WWTF	Purchase Order was submitted to Contractor	\$227,069.33	I and C Services has ordered the parts and should arrive by April.
Santa Teresa Lagoon Closure	DP - 1076	Purchase Order was submitted to Contractor	\$161,700.00	Completed on 2/19/2025
2 <sup>nd</sup> Duperon Bar Screen	North WWTF	Purchase Order was submitted to Contractor	\$400,739.90	Will take approximately 14 to 18 weeks for delivery once submittals from Duperon are approved.
Blower Soft Starts	Sunland Park WWTF	Purchase Order was submitted to Contractor	\$20,801.96	Waiting on parts to be shipped
North Plant VFD Line Reactors	North WWTF	Purchase Order was submitted to Contractor	\$7,439.75	Waiting on parts to be shipped
Riverside AirVac	Riverside Vacuum System	Purchase Order was submitted to Vendor	\$44,648.43	Parts have arrived and waiting to meet contractor to plan project.
Collapsed Manhole Sunland Park	Sunland Park WWTF	Purchase Order was submitted to Vendor	\$67,578.22	Completed
Viewpoint 1 Pump	North WWTF	Purchase Order was issued and ordered	\$48,464.00	Pump has been ordered and should arrive in June 2025.
NWWT Pump	North WWTF	Purchase Order was issued and ordered	\$49,565.55	Pump is in and Variable Frequency Drive is scheduled to arrive mid-May.

**Total approximate Cost of these projects: \$1,609,898.61**

\*These projects are being overseen by Bridel Facility Operations with the assistance of CRRUA staff.